



Quote

Q-TAL-2026-894



TAL Trucks Consultancy FZE



Al Shmookh Business Center M 1003
 One UAQ, UAQ Free Trade Zone
 Umm Al-Quwain Umm al-Quwain
 U.A.E
 TRN 104020735700003
 971-50-112-7792
 info@taltrucks.com
 www.tal-trucks.com

Quote Date : 07 Jul 2026
 Expiry Date : 01 Sep 2026
 Reference# : 3 METER CONTAINER
 KITCHEN

Bill To
NEW QUOTE

Subject :
 3 METER CONTAINER KITCHEN

#	Item & Description	Qty	Rate	Taxable Amount	Tax	Amount
1	 3 METER CONTAINER UNIT UNIT TYPE: 3 meter (10ft) Container, Inspected for Body strength and structure appearance. No wheels/trailer Standard Shipping container 10ft: used in preference ready made ex stock. Body dimensions as per the layout ok Shell thickness Corrugated 1.6 mm G.I sheet Corner Castings for container twist locks etc built in	1.00 pcs	65,991.00	65,991.00	3,299.55 5.00%	69,290.55
2	 FABRICATION Fabrication Manpower and Labour Hours: Complete skilled labor allocation for fabrication, assembly, and on-site installation.	1.00 PCS	1.00	1.00	0.05 5.00%	1.05

#	Item & Description	Qty	Rate	Taxable Amount	Tax	Amount
	<p>Equipment Installation: Execution as per the approved and signed layout, ensuring precise alignment and fit-out coordination.</p> <p>Metal Works: Includes all cutting, welding, and installation of structural members and support frames.</p> <p>Floor Reinforcement: Strengthened base frame with additional steel cross members to support equipment load and maintain structural integrity.</p> <p>Stainless Steel Interior Finish: Installation of stainless-steel wall and ceiling cladding for hygiene and durability.</p> <p>Internal Structural Frame: Fabricated using 40x40x2 mm thick mild steel box sections to form the internal support grid. Walls and roof constructed from 25 mm rockwool insulated panels, internally clad with 1 mm thick, 304-grade stainless steel sheets.</p> <p>Protection Treatments: All steel components treated with anti-rust primer and waterproof coatings to ensure long-term durability and resistance to corrosion.</p>					
3	 <p>Counter / Shelving Works Worktop counter (Open style underneath) as per available space</p> <p>Shelving as per available space. All made of Stainless steel.</p>	1.00 pcs	1.00	1.00	0.05 5.00%	1.05
4	 <p>ELECTRICAL SYSTEM Electrical System</p> <p>The electrical installation will be designed and executed according to the equipment load requirements and approved power schedule.</p>	1.00 box	1.00	1.00	0.05 5.00%	1.05

#	Item & Description	Qty	Rate	Taxable Amount	Tax	Amount
---	--------------------	-----	------	----------------	-----	--------

Distribution Board:
Customized breaker box sized according to the total electrical capacity of all installed equipment.

Lighting & Power: Includes energy-efficient LED lighting, complete internal wiring system, industrial-grade sockets, and plugs for all service areas.

Main Power Connection:
Equipped with a Seashore plug for city power connection, compatible with external supply standards.

Cabling & Components: Uses 2.5-10 mm² gauge copper cables from Ducab, with breakers and protection devices by Hager / Schneider / ABB.

Power Input: 3-phase supply rated at 63amp - 120A incomer, with 10-25 mm² armoured cabling depending on the final load schedule.

Sockets: Standard stainless-steel surface-mounted double-pin outlets provided across work areas.



5	 WATER SYSTEM	1.00 pcs	1.00	1.00	0.05 5.00%	1.05
---	---	-------------	------	------	---------------	------




Supply and installation of a three-compartment stainless steel sink basin, in compliance with food safety and hygiene requirements.

Complete internal potable water piping, approved fittings, and dedicated water pump shall be provided.

The system includes a 30-litre fresh water tank and a 35-litre waste water tank to ensure proper water supply and disposal.

Where an existing approved water connection is available,

#	Item & Description	Qty	Rate	Taxable Amount	Tax	Amount
	a plug-and-play connection system shall be installed in accordance with local authority regulations.					
6	 <p>Superior Hood / Exhaust Hood Supply and installation of a stainless steel exhaust hood fabricated from S.S. 304 with a minimum thickness of 2.0 mm, designed and sized in accordance with the approved cooking line and ventilation requirements.</p> <p>The exhaust system shall include a high-performance extraction fan (Fengda or approved equivalent) with operating specifications of approximately 2300–2600 RPM, airflow capacity of 2000–2200 m³/hour, static air pressure of 430–450 Pa, and noise levels within 75–80 dB.</p> <p>The standard hood size shall be approximately 1.5m (L) × 0.7 m (D). Any increase in hood size or extraction capacity beyond the approved scope shall be subject to additional cost and authority approval.</p>	1.00 pcs	1.00	1.00	0.05 5.00%	1.05
7	 <p>FLOORING: Flooring: The floor system consists of a 1.5 mm thick galvanized steel (GI) base sheet, overlaid with 18 mm marine-grade plywood for structural rigidity. The top surface is finished with a 3 mm polyurea fiber-reinforced resin coating, available in grey or black color options. All perimeter joints and corner edges are treated with a waterproof sealant to ensure a seamless, hygienic, and moisture-resistant finish suitable for commercial kitchen use.</p>	1.00 pcs	1.00	1.00	0.05 5.00%	1.05

#	Item & Description	Qty	Rate	Taxable Amount	Tax	Amount
8	 SERVING WINDOW: * Heavy Duty Gas shocks sets * Glass Serving window with frame and Sliding doors * For serving hatch with lightings all Led type * Standard size is L2m*H 1m (If Larger is required additional charges will apply)	1.00 pcs	1.00	1.00	0.05 5.00%	1.05
9	 1 TON AC Split unit w /Compressor AC UNIT: Split unit with separated compressor - Cooling: 12,000 BTUs / 1TON (1 Year Warranty)	1.00 pcs	1.00	1.00	0.05 5.00%	1.05
10	 PAINT Weather-resistant paint for exterior surfaces - (2K Matte White)	1.00 pcs	1.00	1.00	0.05 5.00%	1.05
Sub Total				66,000.00	3,300.00	69,300.00
Items in Total 10.00				Total Taxable Amount		66,000.00
				Total		AED69,300.00

Tax Summary

Tax Details	Taxable Amount (AED)	Tax Amount (AED)	Total Amount (AED)
Standard Rate (5%)	66,000.00	3,300.00	69,300.00
Total	AED66,000.00	AED3,300.00	AED69,300.00

Notes

Thank you for your consideration, we look forward to executing your project.

Terms & Conditions

Quotation Confirmation & Invoicing

This quotation shall become contractually binding upon written acceptance by the client, issuance of an LPO, or payment of any amount toward the project, whichever occurs first. Upon confirmation, an official tax invoice shall be issued.

Payment Terms

* Payments shall be made strictly in accordance with the approved LPO or as otherwise agreed in writing.

PROJECT TOTAL COST: AED 69,300.00

- The project payment structure consists of an advance deposit: AED 50,000.00
- Balance due upon completion of fabrication and prior to delivery or handover: AED 19,300.00
- Equipment Payment 100% due at time of ordering (2-3 weeks into project): AED 0 - N/A

- Fire Suppression 100% due at time of installation (+/-3 weeks into project): AED 0 - N/A
- * Failure to make payments within agreed timelines may result in suspension of work without liability to TAL Trucks Consultancy FZE.

Project Timeline:

- * The estimated project duration is 25-35 days from receipt of deposit, approvals, and final drawings, subject to current production capacity and site access and timings. This timeline is based on building onsite, where client will provide electricity.
- * All timelines are indicative and may be revised due to force majeure, material availability, authority approvals, client delays, or scope variations. No delay penalties shall apply.

Exclusions, Unless explicitly stated otherwise in writing, the following are strictly excluded from the scope of work:

- 1) Supply or installation of equipment, including but not limited to cooking equipment, chillers, and freezers
- 2) Transportation, delivery, positioning, or offloading of the unit at the client's site
- 3) Fire suppression or fire-fighting systems
- 4) Signage, branding, wrapping, and vinyl graphics
- 5) RTA approvals, Kitchen Committee inspections, CID approvals, or any authority approvals related to signage or wrapping

Variations & Substitutions

- * Any variation, modification, or additional requirement requested by the client shall be subject to a formal variation order and additional cost and/or time.
- * In the event that any specified material or component becomes unavailable, TAL Trucks Consultancy FZE reserves the right to substitute it with an equivalent or superior alternative without prior notice.

Permits, Approvals & Third-Party Costs

- * All permits, NOCs, inspections, and authority approvals are strictly under the client's scope, including but not limited to Municipality, Civil Defense, Building Management, Décor approvals, and landlord approvals.
- * Any deposits, fees, charges, or insurance premiums required by developers, authorities, or third parties are expressly excluded.

Drawings & Submittals

- * Detailed shop drawings, layouts, and material submittals shall be prepared and submitted only after job confirmation and receipt of the required deposit.
- * Approval of drawings by the client constitutes acceptance of design, dimensions, and specifications.

Warranty & Liability

- * A limited warranty of six months applies exclusively to fabrication workmanship under normal and intended use.
- * The warranty expressly excludes lighting fixtures, electrical components, rubber parts, consumables, painting, and any damage resulting from misuse, negligence, improper operation, or installation/removal of equipment by the client or third parties.
- * Any modification, alteration, or service carried out by third parties without written approval shall immediately void the warranty in its entirety.
- * Signage and vinyl wrapping, if arranged, shall be covered solely under the third-party supplier's warranty and are excluded from the fabrication warranty.
- * Equipment warranty if arranged, shall be covered solely under the third-party supplier's warranty and are excluded from the fabrication warranty.
- * Fire Suppression system warranty if arranged, shall be covered solely under the third-party supplier's warranty and are excluded from the fabrication warranty.
- * Awning system if arranged, shall be covered solely under the third-party supplier's warranty and are excluded from the fabrication warranty.

Refund & Termination

- * All deposits and payments are strictly non-refundable once work has been placed in schedule and production scheduling has been confirmed, regardless of project suspension or cancellation by the client.
- * In the event of project suspension or cancellation by the client, TAL Trucks Consultancy FZE reserves the right to remove the project from production schedule, issue no refund on deposits or payments made up to the suspension or cancellation.

Inspection, Acceptance & Final Payment

- * The client shall inspect the unit upon completion. Absence of written objections within forty-eight (48) hours shall be deemed full and unconditional acceptance.
- * Receipt of final payment constitutes conclusive evidence that all works, materials, and finishes have been inspected, accepted, and completed in full compliance with the approved drawings, specifications, and agreed scope.
- * No claims, disputes, or rectification requests shall be entertained after final payment, unless agreed by TAL Trucks Consultancy FZE and client.